

GOVERNMENT OF TELANGANA
ABSTRACT

ORDF Grant – Mahabubnagar District – Construction of Divisional Samakya Building at Gadwal – According Extension of Agreement Time up to 17.11.2015 (181 days) with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 629

Dated: 29/09/2015

Read the following:-

1. G.O.Ms.No. 356, PR&RD (RD-IV) Dept., dated: 22.7.2013.
2. From the ENC, PR, Hyd., Lr. No. AEEIX/DEE/ORDP/Samakya building/2014-15, dt: 14.8.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 17.11.2015 for a period of (181 days) without imposing a penalty in respect of work “Construction of Divisional Samakya Building at Gadwal” under ORDF Grant as the delay is not attributed to the Contractor due to delay in approval of the designs.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Mahbubnagar District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER